



Transbay Transit Center



Demolition Update

10 DAY LOOK AHEAD: Transbay Demolition and Construction Activities

Friday, January 14, 2011 – Sunday, January 23, 2011

THIS WEEK AT TRANSBAY...

WEEKEND WORK (1/15/11 – 1/16/11): This weekend, work will take place on Saturday, January 15th, between the hours 7:00 AM and 11:00 PM. The contractors will focus on the demolition of the West Terminal building using the wrecking ball and sewer trenching along Minna Street.

WEEKDAY WORK: Weekday work will take place between Monday, January 17, 2011 and Friday, January 21, 2011. All contractors will work between the hours of 7:00 AM and 11:00 PM. The demolition contractor will also perform clean-up and material handling between the hours of 11:00 PM and 7:00 AM.

Work to demolish the ramp over Natoma Street will take place between Monday and Friday. Due to this, a small portion of Natoma Street, between First and Second Street, will be closed entirely. However, all affected buildings will be granted full access to their loading docks.

Work to clean-up and demolish ramp footings at the lot between Howard and Natoma Streets (500 Block) will continue.

Work to demolish the West Terminal building between Minna and Natoma Streets, using the wrecking ball, will continue for the remainder of the month.

Webcor Obayashi's subcontractor, Trinet, will continue utilities work along on Minna Street. Sewer trenching along Minna Street will continue on towards Second Street.

Webcor Obayashi's subcontractor, Trinet, will start underground utilities work across Second Street.

Webcor Obayashi's subcontractor, M Squared, will start utilities potholing work along both Beale and Howard Streets.

STREET AND SIDEWALK CLOSURE: The sidewalk on the east side of Fremont Street will remain closed. Pedestrians must use the west side of Fremont Street.

Lane restrictions will remain on Minna Street between First and Second Street. All affected buildings will be granted full access to their parking garages and loading docks.

Lane restrictions will remain on Natoma Streets between Fremont and Second Street. All affected buildings will be granted full access to their parking garages and loading docks.

Lane restrictions will remain on both Fremont Street and First Street between Mission and Howard Street between the hours of 7:00 AM and 3:00 PM.

Lane restrictions will be in effect on Second Street at Minna Street between the hours of 7:00 AM and 3:00 PM starting January 17, 2011.

continued on back...

Learn more at:

www.transbaycenter.org



Transbay Transit Center

Demolition Update

continued from front...

Lane restrictions will be in effect on Howard Street between Beale and Fremont Streets between the hours of 7:00 AM and 3:00 PM

Lane restrictions will be in effect on Beale Street between Mission and Howard Streets between the hours of 7:00 AM and 3:00 PM

WHAT TO EXPECT NEXT WEEKEND (1/21/11 – 1/23/11): Demolition work will take place on the Howard Street overpass, between First and Second Streets, next weekend. MUNI OCS lines will be de-energized and removed commencing Friday, January 21, 2011 at 10:00 PM.

Jackhammering will commence at 6:00 AM on Saturday January 22, 2011. Demolition and bridge removal will continue 24-hours a day over the weekend. Howard will reopen Monday, January 24, 2011 at 5:00 AM.

Demolition of the West Terminal building using the wrecking ball will continue throughout the weekend. Sewer trenching along Minna Street will take place on Saturday, January 22, 2011.

Should you have any general questions about the Transbay Transit Center Project, please call Courtney Lodato or Adam Alberti, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: info@transbaycenter.org

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

Please continue to check our website for the most up to date schedule of activities at: www.transbaycenter.org/demolition

Learn more at:

www.transbaycenter.org