



## Construction Update

### 10 Day Look Ahead: Construction Activities

Friday, February 12, 2016 through Sunday, February 21, 2016

#### Special Notices:

**Folsom Street Full Closure (Between First and Second Streets) Saturday, February 13:** Bus Ramp overhead concrete placement will require full closure of all traffic lanes and sidewalks between 6:00 AM and 5:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Beale Street Full Closure (Between Mission and Howard Streets) Saturday, February 13:** Removal of the last section of construction trestle and rigging of steel beams to below street level will require full closure of all traffic lanes Saturday between 5:00 AM and 5:30 PM. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Harrison Street Full Weekend Closure (Between Essex and Second Streets) February 26 through February 28:** Bus Ramp overhead falsework construction will require full closure of all traffic lanes and sidewalks from Essex Street to Second Street starting Friday night, February 26 at 9:00 PM and reopening Sunday night, February 28 at 5:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

#### The next 10 Days at Transbay...

#### What to Expect This Weekend (Saturday 2/13/16 – Monday 2/15/16):

**Folsom Street Full Closure (Between First and Second Streets) Saturday, February 13:** Bus Ramp overhead concrete placement will require full closure of all traffic lanes and sidewalks between 6:00 AM and 5:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

**Western Transit Center Site (Between First and Second Streets):** General construction including structural welding, concrete, rebar, formwork and mechanical, electrical and plumbing work is scheduled to continue on-site between 6:00 AM and 4:30 PM. Material deliveries and unloading will use First Street between Mission and Howard Streets and both Minna and Natoma Streets between First and Second Streets. There is no construction work scheduled for Sunday or Monday this weekend.

**Central Transit Center Site (Between Fremont and First Streets):** General construction including structural welding, concrete, rebar, formwork and mechanical, electrical and plumbing work is scheduled to continue on-site between 6:00 AM and 4:30 PM. Material deliveries and unloading will use Fremont Street between Mission and Howard Streets and Natoma Street between Fremont and First Streets. There is no construction work scheduled for Sunday or Monday this weekend.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** General construction including structural welding, concrete, rebar, formwork and mechanical, electrical and plumbing work is scheduled to continue on-site between 6:00 AM and 4:30 PM. Material deliveries and unloading will occur on-site and will occasionally use Fremont Street and Beale Street between Mission and Howard Streets. There is no construction work scheduled for Sunday or Monday this weekend.

**Beale Street Full Closure (Between Mission and Howard Streets) Saturday, February 13:** Removal of the last section of construction trestle and rigging of steel beams to below street level will require full closure of all traffic lanes Saturday between 5:00 AM and 5:30 PM. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Bus Ramp Viaduct Work (On the Lots Between the Bay Bridge and Howard Street):** General construction activities on-site may occur Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday or Monday this weekend.

### Weekday Work (Tuesday 2/16/16 – Friday 2/18/16):

**Western Transit Center Site (Between First and Second Streets):**

*Transit Center Construction (West of First Street and Adjacent to Minna and Natoma Streets)*

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

Structural steel welding is in progress and will continue daily between 7:00 AM and 5:30 PM through mid-February.

Transit Center construction continues including material deliveries and unloading between 6:00 AM and 6:30 PM and between 8:00 PM and 5:00 AM on-site using Minna and Natoma Streets for equipment and truck staging. This week, underground utility work continues beneath Minna Street between First and Second Streets and Natoma Street between First Street and 200 feet west of First Street. Detours will be in place with flaggers assigned to assist with traffic and pedestrians at all times. This week, the north lane and parking lane of Howard Street between First and Second Streets will frequently be used between 8:30 AM and 2:30 PM where materials deliveries and concrete trucks will be staged. Local access to our neighbors will always be available.

Stair 201 foundation construction continues at the far west end of the Transit Center site between 7:00 AM and 3:30 PM. There will be construction vehicles and trucks backing onto Natoma Street with heavy equipment in close proximity to local businesses during the week. Construction flaggers assigned to assist with traffic and pedestrians at all times.

#### **Central Transit Center Site (Between Fremont and First Streets):**

##### *Transit Center Construction (East of First Street and Adjacent Natoma Street)*

Transit Center construction continues including material deliveries and unloading between 6:00 AM and 6:30 PM and between 8:00 PM and 6:00 AM on-site and will occasionally use Fremont Street between Mission and Howard Streets and Natoma Street between Fremont and First Streets. Construction flaggers are assigned to assist with traffic and pedestrians at all times. Local access to our neighbors will always be available.

#### **Eastern Transit Center Site (Between Beale and Fremont Streets):**

##### *Transit Center Construction (East of Fremont Street and Adjacent Beale Street)*

Structural steel welding is in progress and will continue daily between 7:00 AM and 5:30 PM through late April. Transit Center general construction continues including material deliveries and unloading between 6:00 AM and 6:30 PM and between 8:00 PM and 6:00

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

AM on-site and will occasionally use Fremont Street and Beale Street between Mission and Howard Streets. Construction flaggers are assigned to assist with traffic and pedestrians at all times. Local access to our neighbors will always be available.

Concrete pours will occur on Fremont Street between Mission and Howard Streets on Tuesday, February 16 and Wednesday, February 18 between 10:00 PM and 5:00 AM the next day requiring the two west lanes to close. Local access will always be available for adjacent neighbors. Traffic control devices and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

#### **Bus Ramp Viaduct Work (On the Lots Between the Bay Bridge and Howard Street):**

General construction activities on-site will continue daily between 6:00 AM and 5:30 PM with a second shift scheduled to work on-site at Howard Street near Second Street, where will be crews working night shift between 2:30 PM and 12:00 AM. Occasionally 24 hour work may occur for the installation of rebar concreting and heavy equipment transport.

#### **What to Expect Next Weekend (Saturday 2/19/16 – Sunday 2/20/16):**

**Western Transit Center Site (Between First and Second Streets):** General construction including structural welding, concrete, rebar, formwork and mechanical, electrical and plumbing work is scheduled to continue on-site between 6:00 AM and 4:30 PM. Material deliveries and unloading will use First Street between Mission and Howard Streets and both Minna and Natoma Streets between First and Second Streets. There is no construction work scheduled for Sunday or Monday this weekend.

**Central Transit Center Site (Between Fremont and First Streets):** General construction including structural welding, concrete, rebar, formwork and mechanical, electrical and plumbing work is scheduled to continue on-site between 6:00 AM and 4:30 PM. Material deliveries and unloading will use Fremont Street between Mission and Howard Streets and Natoma Street between Fremont and First Streets. There is no construction work scheduled for Sunday or Monday this weekend.

**Eastern Transit Center Site (Between Fremont and Beale Streets):** General construction including structural welding, concrete, rebar, formwork and mechanical, electrical and plumbing work is scheduled to continue on-site between 6:00 AM and 4:30 PM. Material deliveries and unloading will occur on-site and will occasionally use

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

Fremont Street and Beale Street between Mission and Howard Streets. There is no construction work scheduled for Sunday or Monday this weekend.

**Bus Ramp Viaduct Work (On the Lots Between the Bay Bridge and Howard Street):**

General construction activities on-site may occur Saturday between 6:00 AM and 4:30 PM. There is no construction work scheduled for Sunday or Monday this weekend.

#### Detours, Street and Sidewalk Closures:

Some surrounding streets in the area may be affected. So you can plan ahead, please review the affected streets below:

#### Transit Center Work

**First Street Nightly Lane Closures (Between Minna and Natoma Streets):** Transit Center construction, material deliveries and unloading continues 3-4 nights this week between 9:00 PM and 5:00 AM the next day. First Street will remain open to traffic with two lane closures to stage the concrete pumping equipment and concrete trucks during concrete pumping operation. This work is done at night due to public safety and SFMTA/MUNI requirements. Construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Fremont Street Nightly Lane Closures (Between Mission and Natoma Streets):** Transit Center construction, material deliveries and unloading continues 3-4 nights this week between 9:00 PM and 5:00 AM the next day. Fremont Street will remain open to traffic with two lane closures to stage the concrete pumping equipment and concrete trucks during concrete pumping operation. Concrete pours this week are scheduled on Tuesday, February 16 and Wednesday, February 18 between 10:00 PM and 5:00 AM the next day. This work is done at night due to public safety and SFMTA/MUNI requirements. Construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Beale Street Full Closure (Between Mission and Howard Streets) Saturday, February 13:** Removal of the last section of construction trestle and rigging of steel beams to below street level will require full closure of all traffic lanes Saturday between 5:00 AM and 5:30 PM. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closure.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

**Beale Street Lane Closures (Between Mission and Howard Streets) February 12 and February 14:** In order to remove and reinstall OCS lines for trestle removal, lanes must be closed on Beale Street between 10:00 PM and 5:00 AM the next day. One lane will remain open at all times. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closure.

**Howard Street Lane Closures (Between First and Second Streets):** Construction of the Transit Center continues daily with concrete placement occurring 2-3 days this week between 7:00 AM and 3:00 PM. Howard Street will remain open for vehicles with one lane closures and including the parking lane to stage the concrete pumping equipment and concrete trucks during the operation. Construction flaggers will be assigned to assist with traffic and pedestrians during these closures. Local access to our neighbors will always be available.

**Minna Street Lane Closures (Between First and Second Streets):** Transit Center construction, material deliveries and unloading continues 3-4 nights this week. Underground utility work continues nightly between 7:30 PM and 5:30 AM the next day on Minna Street. Traffic control devices and Construction Flaggers will be placed at each end of Minna Street to direct vehicles that need local access to the parking garage.

**Natoma Street Lane Closures (Between Fremont to Second Streets):** Transit Center construction, material deliveries and unloading continues 3-4 nights this week. Underground utility work continues nightly between 7:30 PM and 5:30 AM the next day on Natoma Street. Traffic control devices and Construction Flaggers will be placed at each end of Natoma Street to direct vehicles that need local access to the parking garage.

#### Bus Ramp Viaduct Work

**Howard Street (Between First and Second Streets):** Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Traffic control devices and flaggers will assist with traffic and pedestrians. Howard Street sidewalks continue to divert pedestrians into a temporary sidewalk.

**Tehama Street (Between First and Second Streets):** Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)





## Transbay Transit Center



### Construction Update

the construction site. Traffic control devices and flaggers will assist with traffic and pedestrians. Tehama Street sidewalks continue to divert pedestrians into a temporary sidewalk.

**Clementina Street (Between First and Second Streets):** Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Traffic control devices and flaggers will assist with traffic and pedestrians. Clementina Street sidewalks continue to divert pedestrians into a temporary sidewalk.

**Folsom Street (Between First and Second Streets):** Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Traffic control devices and flaggers will assist with traffic and pedestrians. Folsom Street sidewalks continue to divert pedestrians into a temporary sidewalk.

**Folsom Street Full Closure (Between First and Second Streets) Saturday, February 13:** Bus Ramp overhead concrete placement will require full closure of all traffic lanes and sidewalks between 6:00 AM and 5:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Harrison Street Full Weekend Closure (Between First and Second Streets) February 26 through February 28:** Bus Ramp overhead falsework construction will require full closure of all traffic lanes and sidewalks from Essex Street to Second Street starting Friday night, February 26 at 9:00 PM and reopening Sunday night, February 28 at 5:00 PM. Local access will always be available for adjacent neighbors. Traffic control devices, SFPD and construction flaggers will be assigned to assist with traffic and pedestrians during these closures.

**Harrison Street (Between First and Second Streets):** Bus Ramp construction continues daily with occasional construction vehicles disrupting traffic when crossing into the construction site. Traffic control devices and flaggers will assist with traffic and pedestrians. Harrison Street sidewalks continue to divert pedestrians into a temporary sidewalk.

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)



## Transbay Transit Center



### Construction Update

#### Questions?

Should you have any general questions about the Transbay Transit Center Project, please call Adam Alberti or Rachel Sherbow, Transbay Outreach Team, at: (415) 227-9700 or via e-mail at: [info@transbaycenter.org](mailto:info@transbaycenter.org).

#### Construction Hotline:

If you have any urgent questions regarding site-specific demolition or construction activities, please call our construction activity number: (415) 409-TJPA (8572).

#### Website:

Please continue to check our website for the most up to date schedule of activities at: <http://transbaycenter.org/construction-updates>

#### Construction Activity Map:

Check out the construction activity map at: <http://transbaycenter.org/construction-updates/construction-activity-map>

#### Public Transit:

The TJPA encourages the use of public transportation. Please click on the link provided to assist in all of your public transportation travel needs: <http://511.org/> or visit [www.temporaryterminal.org](http://www.temporaryterminal.org)

---

Follow us on social media:       

Learn more at:

[www.transbaycenter.org](http://www.transbaycenter.org)